
Appendix 5.5

Advance Construction Plus Reduced Main Construction Programmes

N2 Slane Bypass Project - Reduced Outline Construction Programme after Advance Works Contract

Activity	Duration	Dependencies	Month 1	Month 2	Month 3	Month 4	Month 5	Month 6	Month 7	Month 8	Month 9	Month 10	Month 11	Month 12	Month 13	Month 14	Month 15	Month 16	Month 17	Month 18	Month 19	Month 20	Month 21	Month 22	Month 23	Month 24	Month 25	Month 26	Month 27	Month 28	Month 29	Month 30	Month 31	Month 32	Month 33		
Finishings	2 months	Finish after earthworks plug is removed																																			
Temporary Traffic Management for on road works and tie-ins	2 months																																				
Roadworks at tie-ins	2 months																																				
Public Lighting	1 month																																				
Landscaping	2 months																																				
Traffic Management Design and Approval to close Rosnaree Road	2 months																																				
Remove Earthworks plug A and progression of earthworks to River Boyne Bridge	4 months	Also dependent on relocating access to WP2																																			
Capping and Erosion control (vegetation) on side slopes	4 months																																				
Drainage on section south of River Boyne bridge	4 months																																				
Kerb and footway on section south of River Boyne bridge	2 months																																				
Road Restraint systems on section south of River Boyne bridge	1 month																																				
Pavement on section south of River Boyne bridge	2 months																																				
Construct Rosnaree Overbridge	7 months																																				
Complete Mainline Roadworks under Rosnaree Road	4 months																																				
N51 Works																																					
Temporary Traffic Management Plan for on road works	3 months																																				
Implement Rolling Traffic Management Control																																					
Construct Roadworks	10 months	Work will be done in sections																																			
Construct Footway	10 months	Work will be done in sections																																			
Construct Public Lighting	9 months	Work will be done in sections																																			
Construct Gateway	1 month																																				
Construct signs and Lines	1 month																																				